

TALLO LIKHU JALAVIDHYUT AAYOJANA (28.1 MW)



MONTHLY PROGRESS REPORT # 46

FEBRUARY, 2022

(18 Magh, 2078 to 16 Falgun, 2078)

Prepared By:



SANIMA HYDRO AND ENGINEERING PVT. LTD.

Shankha Park, Dhumbarahi, Kathmandu M.C, Ward no.: 04, Nepal

G. P.O. Box. 19737, Kathmandu, Nepal

Tel: (977-1) 4372828/ 4373030/ 4015788, Fax: (977-1) 4015799

Email: sanima@sanimahydro.com, Web: www.sanimaengineering.com

SWET GANGA HYDROPOWER & CONSTRUCTION LIMITED

Sankha Park, Dhumbarahi, G.P.O.Box 19737, Kathmandu Nepal

Site Office: Sirise, Ramechhap

TALLO LIKHU JALAVIDHYUT AAYOJANA (28.1 MW)

MONTHLY PROGRESS REPORT # 46

FEBRUARY, 2022

(18 Magh, 2078 to 16 Falgun, 2078)

Signature

Date

Prepared By:

Aashish Dhakal/ Binamra Shrestha

Checked By:

Sajan Shrestha/ Sudip Chapagain

Approved By:

Bhoj Raj Paudel



SANIMA HYDRO AND ENGINEERING PVT. LTD.

Shankha Park, Dhumbarahi, Kathmandu M.C, Ward no.: 04, Nepal

G. P.O. Box. 19737, Kathmandu, Nepal

Tel: (977-1) 4372828/ 4373030/ 4015788, Fax: (977-1) 4015799

Email: sanima@sanimahydro.com, Web: www.sanimaengineering.com

Table of Contents

1	PROJECT OVERVIEW AND INSTITUTIONAL ARRANGEMENT.....	1
2	KEY DATES.....	1
3	CONTRACT PACKAGES AND IMPLEMENTATION.....	1
4	FINANCING	2
5	RESOURCES AT SITE.....	2
5.1	MANPOWER FROM EMPLOYER AND ENGINEER'S SIDE:	2
5.2	MANPOWER FROM CIVIL CONTRACTOR'S SIDE:	2
5.3	MANPOWER FROM HYDRO-MECHANICAL CONTRACTOR'S SIDE:	3
5.4	EQUIPMENT MOBILIZED BY CIVIL CONTRACTOR.....	3
5.5	EQUIPMENT MOBILIZED BY HYDRO-MECHANICAL CONTRACTOR.....	4
5.6	CONSTRUCTION MATERIALS STORED BY CIVIL CONTRACTOR AT SITE:	4
6	CIVIL CONSTRUCTION WORK PROGRESS.....	5
6.1	HEADWORKS	5
6.2	HEADRACE TUNNEL, SYPHON CROSSING AND SURGE SHAFT	8
	HRT FROM MAIN INLET PORTAL TO SETI OUTLET PORTAL	8
	HRT FROM SETI INLET PORTAL TO POKU OUTLET PORTAL.....	9
	HRT FROM POKU INLET PORTAL TO MAIN OUTLET PORTAL.....	9
	SETI CROSSING	9
	POKU CROSSING	9
	SURGE SHAFT, ROCK TRAP AND CONNECTING TUNNEL	9
6.3	PENSTOCK, POWERHOUSE AND TAILRACE	10
7	HYDRO-MECHANICAL WORKS.....	12
8	ELECTRO-MECHANICAL WORK PROGRESS	13
9	CONSTRUCTION POWER	15
10	TRANSMISSION LINE WORKS (132 KV).....	15
11	SOCIAL AND PUBLIC	18
12	OCCUPATIONAL SAFETY AND HEALTH (OSH).....	19
12.1	OSH IMPLEMENTATION BY THE CONTRACTORS.....	19
12.2	TEST RESULTS	19
12.3	DISCUSSION WITH THE CONTRACTORS REGARDING OSH	20
12.4	COVID-19 VACCINATION STATUS.....	21
13	PROGRESS PHOTOGRAPHS.....	22
14	PROGRESS CHART	26

List of Photos

Figure 1: Gabion works at Bhangale Kholshi crossing	5
Figure 2: Completion of the settling basin inspection platform.....	6
Figure 3: Stone soling works at settling basin spillway panel 1 and 5	6
Figure 4: Fine trash-rack parking adjacent to conveyance tank.....	7
Figure 5: Inlet kholshi crossing culvert and HRP saddle supports	7
Figure 6: Rebar installation in the Seti outlet tunnel and closing of niche	8
Figure 7: Construction of Anchor Block PK CB03.....	9
Figure 8: Surge shaft roofing works	10
Figure 9: Penstock alignment, anchor block VB02 and geo-grid structure at right of VB02 ...	11
Figure 10: Geo-grid structure at right side of anchor block VB02	11
Figure 11: Inside view of Powerhouse machine hall	12
Figure 12: During installation of radial gate seal	13
Figure 13: Fitting of Headrace pipe at inlet kholshi crossing area	13
Figure 14: Fixing of the power transformer radiator	14
Figure 15: Cleaning of the base of stay ring and bottom ring at unit 1.....	14
Figure 16: Installation of cooling water pipeline for unit 2	15
Figure 17: LLHP bay at New Khimti Substation	16
Figure 18: Stringing of conductor between AP42 and AP43.....	16
Figure 19: Distribution of compensation to affected people	18
Figure 20: View of weir, undersluice, intake and fish passage	22
Figure 21: Settling basin and conveyance tank top view	22
Figure 22: Fish passage construction	23
Figure 23: Rebar laying at the settling basin spillway upstream wing wall.....	23
Figure 24: Concrete lining at the Seti Outlet tunnel	24
Figure 25: Cooling water pumps at Powerhouse	24
Figure 26: Main Inlet Valve (MIV) at bay 2.....	25
Figure 27: Construction of Public drinking water tank at Sirise.....	25

List of Tables

Table 1: Key dates of major events of the project.....	1
Table 2: Human Resource at site from the Employer and Engineer's side	2
Table 3: Human Resource at site from the Civil Contractor's side.....	2
Table 4: Human Resource at site from the Hydro-Mechanical Contractor's side	3
Table 5: Equipment mobilized by the Civil Contractor	3
Table 6: Equipment mobilized by the Hydro-Mechanical Contractor	4
Table 7: Construction material stored by the Main Civil Contractor	4
Table 8: Progress at Headworks in February, 2022	5
Table 9: Work progress for the tunnel stretch from Main inlet portal to Seti outlet portal.....	8
Table 10: Progress at penstock, powerhouse and tailrace in February, 2022	10
Table 12: Transmission line progress	17
Table 13: OSH implementation by the Civil Contractor.....	19
Table 14: OSH implementation by the Hydro-mechanical contractor	19
Table 15: OSH implementation by the TL contractor	19
Table 16: Illumination Intensity in the Tunnel.....	19
Table 17: Oxygen level in the tunnel.....	20
Table 18: Sound intensity in the tunnel.....	20
Table 19: Discussion at site with Main Civil Contractor	20
Table 20: Discussion at Site with Hydro Mechanical Contractor.....	21
Table 21: Details of COVID-19 vaccination	21

1 PROJECT OVERVIEW AND INSTITUTIONAL ARRANGEMENT

Tallo Likhu Jalavidhyut Aayojana is a run-of-river (RoR) hydropower project which utilizes Gross Head 118 m and Design Discharge of 29.75 m³/s resulting to an installed capacity of 28.1 MW. The entire project area (headworks to powerhouse) is located in Likhu-Tamakoshi Rural Municipality (Saipu, ward no. 2 and Bijulikot ward no. 4) of Ramechhap, Bagmati Province of Nepal. Geographically, the project lies between Longitudes 86°15'38" E to 86°13'17" E and Latitudes 27°25'56" N to 27°22'47"N. Geologically, the project area belongs to the Lesser Himalayas.

The project's headworks area is accessible via two different road routes. One from Kathmandu-Dhulikhel-Charikot-Nayapul-Dhobi-Sirise (227 km) and another from Kathmandu-Dhulikhel-Khurkot-Manthali-Dhobi-Sirise (170 km).

CONSTRUCTION MANAGEMENT

The Employer/Owner	Swet Ganga Hydropower & Construction Ltd. (SGHCL)
The Engineer/ Consultant	Sanima Hydro and Engineering Pvt. Ltd. (SHEPL)
The Contractor (Civil Construction Works)	High Himalaya Hydro-Bavari Construction J.V.
The Contractor (Hydro-mechanical Works)	Machhapuchhre Metal & Machinery Works (P.) Ltd. (3MW)
The Contractor (Electro-mechanical Works)	Asia Pacific Power-Tech Co. Ltd., China
The Contractor (Transmission-line Works)	Aster Teleservices Nepal Pvt. Ltd.
Pre-construction works, camp facilities, social environment	Direct by the Employer

2 KEY DATES

Table 1: Key dates of major events of the project

Description	Date
Generation License issued by Department Electricity Development (DoED), Ministry of Energy (MoE), Government of Nepal (GoN)	2 Baisakh 2073 (14 April 2016)
	The license period of the project is from
	28 Chaitra 2072 to 27 Chaitra 2107 B. S.
Power Purchase Agreement (PPA) with Nepal Electricity Authority (NEA)	14 Poush 2073 (29 December 2016)
Financial Closure	10 Falgun 2074 (22 February 2018)
Contract of Main Civil Works	5 Chaitra 2074 (19 March 2018)
Contract of Hydro-mechanical Works	9 Poush 2075 (24 December 2018)
Contract of Electro-mechanical Works	18 Bhadra 2076 (4 September 2019)
Contract of Transmission Line Works	8 Shrawan 2077 (23 July 2020)
RCOD	15 Mangsir 2078 (1 December 2021)

3 CONTRACT PACKAGES AND IMPLEMENTATION

Main civil construction works	Contract Package 1
Hydro-mechanical works	Contract Package 2
Electro-mechanical works	Contract Package 3
Transmission Line works	Contract Package 4
Pre-construction works, camp facilities, social environment	Direct by the Employer

4 FINANCING

Equity	Promoters	25% of the total Project Cost
Debt	Consortium of Banks	75% of the total Project Cost (Lead Bank: Laxmi Bank Ltd, Member Banks: Kumari Bank Ltd., Hydroelectricity Investment and Development Company Ltd. Century Commercial Bank Ltd., and Prabhu Bank Ltd.)

5 RESOURCES AT SITE

5.1 MANPOWER FROM EMPLOYER AND ENGINEER'S SIDE:

Table 2: Human Resource at site from the Employer and Engineer's side

Description	Number
General Manager	1
Resident Engineer	1
Environment and Social Officer	2
Finance/Admin Officer	1
Civil Engineer	4
Electrical Engineer	2
Mechanical Engineer	1
Engineering Geologist	1
Safety Coordinator	1
Civil Overseer/Sub-overseer	4
Mechanical Overseer	6
Electrical Overseer/Sub-overseer	5
Surveyor	2
Social Mobilizer	3
Admin Assistant	2
Driver	4
Cook	3
Office Helper	5
Construction Helper	7
Store keeper	1
Total:	56

5.2 MANPOWER FROM CIVIL CONTRACTOR'S SIDE:

Table 3: Human Resource at site from the Civil Contractor's side

Description	Number
Technical Manpower	20
Financial and Administrative manpower	28
Skilled workers(Machine Operators, Electricians, Heavy Drivers)	32
Semi-Skilled workers(Light Drivers, Civil workers)	25
Unskilled workers(Helpers, Kitchen workers, Pump operators)	23

Description	Number
Security guards	23
Total (A)	151
Other Workers (Sub-Contractors)	
DL/Bhimeshwor Construction (Headworks, Seti and Powerhouse)	60
Shaili Construction (Headworks)	15
Karan-Arjun Construction (Main Inlet)	48
Dreamland construction (Seti Outlet)	40
Hem Construction (Surge shaft and main outlet)	15
Gaiya Devi Construction (Switchyard)	15
Total (B)	193
Grand Total (A+B)	344

Note: Data as per weekly report 191 provided by the Main Civil Contractor on 28th February 2022.

5.3 MANPOWER FROM HYDRO-MECHANICAL CONTRACTOR'S SIDE:

Table 4: Human Resource at site from the Hydro-Mechanical Contractor's side

Description	Number
Site Project Engineer	1
Site Supervisor	3
Safety Officer	1
Store In-charge	1
Quality Controller	1
Electrician	1
Sand Blasting Operator	1
Hydra Operator	1
Tractor driver	1
Fitter	4
Welder	6
Helper	10
Cook	3
Total	34

5.4 EQUIPMENT MOBILIZED BY CIVIL CONTRACTOR

Table 5: Equipment mobilized by the Civil Contractor

S.N.	Equipment Name	Number	S.N.	Equipment Name	Number
1	Generator 62.5KVA	2	24	Pusher leg	37
2	Generator 30KVA	1	25	Blaster (Exploder)	6
3	Generator 125KVA	1	26	Siren	6
4	Generator 25 KVA	1	27	Core Cutting machine	2
5	Generator 160 KVA	3	28	Hand drilling machine	3
6	Generator 250 KVA	2	29	Air compressor	7
7	Air Receiver tank	4	30	Vibrators	8
8	Ohm meter	6	31	Water pump 10"	2
9	Excavator	4	32	Water pump 12"	1
10	Dump Truck	11	33	Water Pump 1.5"	6

S.N.	Equipment Name	Number	S.N.	Equipment Name	Number
11	Transportation Truck	1	34	Water pump 6"	4
12	Backhoe Loader (JCB)	3	35	Grinding machine(4")	6
13	Wheeled loader	4	36	Grinding machine(7")	1
14	Tractor	3	37	Welding machine	8
15	Light vehicle	6	38	Ply cutter machine (8"/7")	1
16	Concrete Batching Plant	1	39	Prism with tripod set	5
17	Concrete mixer	10	40	Leveling staff (5m)	4
18	Grouting pump	4	41	Total station (Topcon)	3
19	Concrete pump	3	42	Auto level with tripod set	4
20	Transit mixer	4	43	Shotcrete machine PZ5	3
21	Blower fan set	2	44	Compressive test machine	2
22	Pull out test machine	1	45	Lubricator	43
23	Shotcrete Robot (Jacon)	1	46	Diesel Tank 16000Ltr	3

5.5 EQUIPMENT MOBILIZED BY HYDRO-MECHANICAL CONTRACTOR

Table 6: Equipment mobilized by the Hydro-Mechanical Contractor

S.N.	Equipment	Number
1	Hydraulic Crane	1
2	Excavator	1
3	Tractor	1
4	Diesel Generator (200 KVA)	1
5	Diesel Generator (40 KVA)	1
6	Diesel Generator (12.5 KVA)	1
7	Welding Machine	14
8	Compressor	1
9	Grinding Machine (7")	14
10	Grinding Machine (4")	8
11	Master Oven	1
12	Portable Oven	14

5.6 CONSTRUCTION MATERIALS STORED BY CIVIL CONTRACTOR AT SITE:

Table 7: Construction material stored by the Main Civil Contractor

Materials	Unit	Balance Quantity
Diesel	Litres	6,975
Rebar (25mm dia.)	Ton	5.00
Rebar (20mm dia.)	Ton	1.00
Rebar (16mm dia.)	Ton	3.00
Rebar (12mm dia.)	Ton	5.00
Cement	Bags	6,402
Plasticizer	Kg	1,680.00
Steel Fibre	Kg	125.00
Micro Silica	Kg	400.00
Accelerator	Kg	275.00

Note: Data as per weekly report 191 provided by the Main Civil Contractor on 26th February 2022.

6 CIVIL CONSTRUCTION WORK PROGRESS

6.1 HEADWORKS

The work progress achieved at headworks area in February, 2022 is as follows:

- Gabion works have been ongoing in the Bhangale Kholsi crossing. 52m³ quantity has been completed this month.
- The construction of the settling basin inspection platform has been completed.
- The civil construction works of the fine trash-rack parking have been completed except the top slab concrete work.
- Construction of the settling basin spillway guide wall at the right side has been completed. The rebar work is ongoing in the left side guide wall. Stone soling work of base is ongoing for the panels 1 and 5.
- Excavation has been completed for additional 45 m length of headrace pipe. Six additional saddle supports have been constructed.
- The construction of the inlet kholsi crossing culvert has been started.

Table 8: Progress at Headworks in February, 2022

S. N.	Description	Unit	Quantity	Remarks
1	C25 concrete	m ³	130.00	
2	C35 concrete	m ³	-	
3	1:6 Stone masonry	m ³	-	
4	Rebar	Ton	9.50	



Figure 1: Gabion works at Bhangale Kholsi crossing



Figure 2: Completion of the settling basin inspection platform



Figure 3: Stone soling works at settling basin spillway panel 1 and 5



Figure 4: Fine trash-rack parking adjacent to conveyance tank



Figure 5: Inlet kholsi crossing culvert and HRP saddle supports

6.2 HEADRACE TUNNEL, SYPHON CROSSING AND SURGE SHAFT

HRT FROM MAIN INLET PORTAL TO SETI OUTLET PORTAL

The full concrete lining work has been carried out for 237 m stretch in February 2022. (Total completed = 357 m out of 865 m)

Table 9: Work progress for the tunnel stretch from Main inlet portal to Seti outlet portal

Lining Type	Face	Design length (m)	Completed length (m)	Remaining (m)
Shotcrete	Face 1	528.32	528.32	-
	Face 2	292.80	292.80	-
	Total	821.12	821.12	-
Wall concrete	Face 1	528.32	528.32	-
	Face 2	292.80	292.80	-
	Total	821.12	821.12	-
Full concrete	Face 1	263.00	87.00	176.00
	Face 2	602.00	270.00	332.00
	Total	865.00	357.00	508.00
Pipe Section	Face 1	37.00	-	37.00
	Face 2	25.00	-	25.00
	Total	62.00	-	62.00



Figure 6: Rebar installation in the Seti outlet tunnel and closing of niche

HRT FROM SETI INLET PORTAL TO POKU OUTLET PORTAL

Work has been completed at this stretch and the tunnel has been closed.

HRT FROM POKU INLET PORTAL TO MAIN OUTLET PORTAL

The rock excavation work for PPV house foundation outside of the main outlet portal has also been completed. The construction of plug block inside the Poku inlet tunnel has been completed along with the pipe section.

SETI CROSSING

No civil work has been carried out in February month.

POKU CROSSING

The construction of the anchor block PK CB03 outside the Poku inlet tunnel has been resumed after completion of pipe installation works.



Figure 7: Construction of Anchor Block PK CB03

SURGE SHAFT, ROCK TRAP AND CONNECTING TUNNEL

The roofing work of the surge shaft has almost been completed including the block masonry wall, truss works and chain link wire fencing. Only a few CGI sheet panels are remaining to install.



Figure 8: Surge shaft roofing works

6.3 PENSTOCK, POWERHOUSE AND TAILRACE

PENSTOCK ALIGNMENT:

The geo-grid structure of road retaining wall at the right side of anchor block VB02 has been completed. Plum concrete foundation has been prepared for the geo-grid structure at the left side of VB02

POWERHOUSE:

All concreting works of the Powerhouse have been completed and Electro-Mechanical installation works is ongoing.

CONTROL ROOM AND OFFICE BUILDING:

All RCC works of the control room building and the office building have been completed. Block masonry construction work is ongoing in the office building.

TAILRACE:

The construction of the all civil works of the tailrace culvert has been completed.

SWITCHYARD:

All civil works of the switchyard have been completed.

Table 10: Progress at penstock, powerhouse and tailrace in February, 2022

S.N.	Description	Unit	Quantity (Powerhouse and control building)	Quantity (Penstock)
1	C25 concrete	m ³	2.00	24.80
2	Re-bar	ton	0.20	3.20
3	C25 Plum concrete	m ³	-	



Figure 9: Penstock alignment, anchor block VB02 and geo-grid structure at right of VB02



Figure 10: Geo-grid structure at right side of anchor block VB02



Figure 11: Inside view of Powerhouse machine hall

7 HYDRO-MECHANICAL WORKS

The progress of hydro-mechanical works achieved in February 2022 are listed below:

- The radial gate seal installation has been completed for the undersluice right bay.
- 20 m additional pipe has been erected in the headrace pipe section in February 2020. With this, 210 m length pipe has been fitted out of 344 m.
- The installation of pipe at the Poku crossing has been completed with welding and UT test.
- Bellmouth has been installed at the main outlet tunnel and handed over to the civil contractor for concreting.




Figure 12: During installation of radial gate seal



Figure 13: Fitting of Headrace pipe at inlet kholsi crossing area

8 ELECTRO-MECHANICAL WORK PROGRESS

The work progress of the electro-mechanical installation works in February 2022 is below:

- Pre-assembly of turbine is ongoing at the powerhouse unit 2.
- Installation of cooling water pipeline and motors is ongoing at the powerhouse unit 2.
- Cleaning and non-shrink grout works is ongoing at both machine units.
- Installation of the switchyard terminal box is ongoing.



Figure 14: Fixing of the power transformer radiator




Figure 15: Cleaning of the base of stay ring and bottom ring at unit 1



Figure 16: Installation of cooling water pipeline for unit 2

9 CONSTRUCTION POWER

The 12 km long construction power line has been erected from headworks area to Sangutar in coordination with NEA and the public. The line has been charged from a 6 MVA transformer at Manthali on 16th of Mangsir, 2076. The NEA's dedicated line has been made available to all working fronts. Regular monitoring and bush-cutting is ongoing.

10 TRANSMISSION LINE WORKS (132 KV)

In the February 2022, erection of four towers has been completed. Including this, the erection works have been completed for 57 tower foundations. The concreting works have been completed for 59 tower foundations. Conductor stringing works have been completed for 12 km stretch and OPGW cable installation has been started.

In the LLHP bay at New Khimti Substation, the equipment installation is ongoing along with the control building. The installation of lattice structure has been completed.



Figure 17: LLHP bay at New Khimti Substation



Figure 18: Stringing of conductor between AP42 and AP43

Table 11: Transmission line progress

S.N	Location	Type of Tower	Excavation	Foundation concrete	Backfill	Erection
1	AP0	SD+0	-	-	-	-
2	AP1	SB+0	Completed	Completed	Completed	Completed
3	AP2	SC+0	Completed	Completed	Completed	Completed
4	AP3	SM+0	Completed	Completed	Completed	Completed
5	AP4	SM+0	Completed	Completed	Completed	Completed
6	AP5	SM+0	Completed	Completed	Completed	Completed
7	AP6	SC+0	Completed	Completed	Completed	Completed
8	AP7	SB+0	Completed	Completed	Completed	Completed
9	AP8	SB+0	Completed	Completed	Completed	Completed
10	AP9	SM+0	Completed	Completed	Completed	Completed
11	AP10	SM+0	Completed	Completed	Completed	Completed
12	AP12	SM*+0	Completed	Completed	Completed	Completed
13	AP13	SM+0	Completed	Completed	Completed	Completed
14	AP14	SM+0	Completed	Completed	Completed	Completed
15	AP15	SM*+0	Completed	Completed	Completed	Completed
16	AP16	SM+0	Completed	Completed	Completed	Completed
17	AP17	SM+6M	Completed	Completed	Completed	Completed
18	AP19	SM*+0	Completed	Completed	Completed	Completed
19	AP20	SM*+6	Completed	Completed	Completed	Completed
20	AP21	SM*+0	Completed	Completed	Completed	Completed
21	AP22	SM*+0	Completed	Completed	Completed	Completed
22	AP23	SM+0	Completed	Completed	Completed	Completed
23	AP24	SM+0	Completed	Completed	Completed	Completed
24	AP25	SC+0	Completed	Completed	Completed	Completed
25	AP26	SB+0	Completed	Completed	Completed	Completed
26	AP27	SC+0	Completed	Completed	Completed	Completed
27	AP28	SC+0	Completed	Completed	Completed	Completed
28	AP29	SM+0	Completed	Completed	Completed	Completed
29	AP30	SB+0	Completed	Completed	Completed	Completed
30	AP31	SC+0	Completed	Completed	Completed	Completed
31	AP32	SM+0	Completed	Completed	Completed	Completed
32	AP33	SB+0	Completed	Completed	Completed	Completed
33	AP34	SC+0	Completed	Completed	Completed	Completed
34	AP35	SC+0	Completed	Completed	Completed	Completed
35	AP36	SC+0	Completed	Completed	Completed	Completed
36	AP37	SB+0	Completed	Completed	Completed	Completed
37	AP38	SC+6M	Completed	Completed	Completed	-
38	AP39	SM+0	Completed	Completed	Completed	Completed
39	AP40	SM+0	Completed	Completed	Completed	Completed
40	AP41	SM+0	Completed	Completed	Completed	Completed
41	AP42	SM*+0	Completed	Completed	Completed	Completed
42	AP43	S90	Completed	Completed	Completed	Completed
43	AP44	S90	Completed	Completed	Completed	Completed
44	AP45	SB+0	Completed	Completed	Completed	Completed
45	AP46	SM+0	Completed	Completed	Completed	Completed

S.N	Location	Type of Tower	Excavation	Foundation concrete	Backfill	Erection
46	AP47	SC+0	Completed	Completed	Completed	Completed
47	AP48	SM+6	Completed	Completed	Completed	Ongoing
48	AP49	SM*+0	Completed	Completed	Completed	Completed
49	AP50	SM+0	Completed	Completed	Completed	Completed
50	AP51	SM+0	Completed	Completed	Completed	Completed
51	AP53	SM+0	Completed	Completed	Completed	Completed
52	AP54	SM+6	Completed	Completed	Completed	Completed
53	AP56	SM+0	Completed	Completed	Completed	Completed
54	AP57	SM*+6	Ongoing	-	-	-
55	AP58	SB+0	Ongoing	-	-	-
56	AP59	SC+0	Completed	Completed	Completed	Completed
57	AP60	SC+0	Completed	Completed	Completed	Completed
58	AP61	SC+0	Completed	Completed	Completed	Completed
59	AP62	SC+0	Completed	Completed	Completed	Completed
60	AP63	SC+0	Completed	Completed	Completed	Completed
61	AP64	SM*+3	Completed	Completed	Completed	Completed
62	AP65	SD+0	Completed	Completed	Completed	Completed

Note: Data as per report provided by the TL Contractor on 28th February 2022.

11 SOCIAL AND PUBLIC

The major social activities undertaken in February 2022 are:

- Distribution of compensation to the affected people of Transmission Line ROW.
- Office vehicle has been provided to the locals during emergency situations for transportation to hospital.
- Logistic support to Kaduri Foundation for Ratmata drinking water project.



Figure 19: Distribution of compensation to affected people

12 OCCUPATIONAL SAFETY AND HEALTH (OSH)

Along with the construction activities, Occupational Safety & Health (OSH) is also considered as one of the major components of the project. The OSH team at the site promotes a safe and healthy environment at the working fronts by implementing safety and health standards and safe working procedures through awareness and monitoring. The OSH team ensures preparedness in accidents and emergencies.

Regular meetings with the contractors and workers are conducted for the enhancement of safety culture. The OSH team regularly monitors the working fronts to ensure safe practice and discourage safety non-compliance.

The company has also hired an external consultant team (SMS Environment and Engineering Pvt. Ltd) for monitoring the safe working environment. The external consultant periodically performs safety audits at the site to ensure compliance with and provide necessary corrective measures.

12.1 OSH IMPLEMENTATION BY THE CONTRACTORS

Table 12: OSH implementation by the Civil Contractor

Particular	Description	Remarks
Repair of fencing at Face 2	The fencing at Seti Outlet tunnel area has been replaced.	Completed
Electric installation inside Face 1-2	Electric bulbs have been added in the tunnel stretch face seen faces 1 and 2.	Completed
Fencing at VB02	TMT bars have been used for barricading the VB02 area.	Completed
Dewatering at Face 1	Dewatering has been carried out at the main inlet tunnel for maintaining safe access.	Continued
Signage	Safety signage has been replaced by new ones at several work fronts.	

Table 13: OSH implementation by the Hydro-mechanical contractor

Particular	Description	Remarks
Toolbox talk	Toolbox talks have been organized regularly before the start of work.	Ongoing
Electric bulbs at working area	The Electric bulbs have been installed inside long stretch pipes for proper visibility wherever necessary.	Ongoing
Toolbox talk	Toolbox talks have been organized regularly before the start of work.	Ongoing

Table 14: OSH implementation by the TL contractor

Particular	Description	Remarks
Toolbox talk	Toolbox talks have been organized regularly before the start of work.	Ongoing
Use of PPE	The use of PPE has been regularly monitored.	Ongoing
Safety during conductor stringing	The TL contractor has taken maximum possible safety measures during stringing of conductor at road crossings and LT line crossings.	Ongoing

12.2 TEST RESULTS

Table 15: Illumination Intensity in the Tunnel

S. N.	Location	Readings at working face (LUX)	Min. Light required, (LUX), Nepal	Readings inside tunnel (LUX)	Min. Light required, (LUX), Nepal	Status
1	Main inlet	120	100	68	50	Normal
2	Set outlet	115	100	65	50	Normal
3	Seti inlet	Work Completed, tunnel has been closed				
4	Poku outlet					
5	Poku inlet					
6	Main outlet	110	100	62	50	Normal
7	Surge shaft	125	100	125	50	Normal

Table 16: Oxygen level in the tunnel

S.N	Locations	Status
1	Main inlet	Natural air circulation between Face 1 and 2. Oxygen level above 19.5
2	Set outlet	
3	Seti inlet	Natural air circulation between Face 3 and 4. Oxygen level above 19.5
4	Poku outlet	
5	Poku inlet	Natural air circulation between Face 5 and 6. Oxygen level above 19.5
6	Main outlet	
7	Surge shaft	Natural air circulation between connecting tunnel and surge shaft. Oxygen level above 19.5

Table 17: Sound intensity in the tunnel

S.N.	Locations	Measured Noise Level (dBA)	Status
1	Main inlet	Breakthrough on 2078-02-13. No loud noise after breakthrough	After Breakthrough, generally noise level does not exceed 85dBA. Workers are provided noise protection PPE
2	Set outlet		
3	Seti inlet	Break through on 2076-08-30. No loud noise after breakthrough	
4	Poku outlet		
5	Poku inlet	Break through on 2077-02-20. No loud noise after breakthrough	
6	Main outlet		
7	Surge Shaft	Breakthrough on 2077-04-20 No loud noise after breakthrough	

12.3 DISCUSSION WITH THE CONTRACTORS REGARDING OSH

Table 18: Discussion at site with Main Civil Contractor

Topic	Discussed	Implementation Status
COVID	The discussion was made with the contractor regarding COVID-19 precautions to be taken at the endemic stage.	The measures have been forwarded to the workers and Employees.

Cleanliness of labour camp area	Discussion has been made with the contractor regards the cleanliness the of labour camp area.	The workers have been instructed to maintain clean surroundings at the labour camp.
Safety during VB02 construction	The discussion was made with the contractor regarding working the VB02 area with safety.	The work has been carried out in VB02 with utmost care.

Table 19: Discussion at Site with Hydro Mechanical Contractor

Topic	Discussed	Implementation Status
Safety during installation works inside the tunnel	The discussion was made with the HM contractor regarding the safe working procedures during the installation of pipe sections inside the tunnel.	Regular monitoring is ongoing during working at the confined space of the tunnel.
Covid-19	The discussion was made with the contractor regarding Covid-19 prevention.	The contractor's safety officer provided awareness to the workers about COVID and hygiene.

12.4 COVID-19 VACCINATION STATUS

Table 20: Details of COVID-19 vaccination

Company	Only dosage	First	Both dosage	Remaining to be vaccinated
SGHCL	-		55	1
HHH-BC JV	15		330	1
MMMWW	11		22	1
Aster	5		13	81
EM supplier staff (APP)	-		2	-

13 PROGRESS PHOTOGRAPHS



Figure 20: View of weir, undersluice, intake and fish passage



Figure 21: Settling basin and conveyance tank top view



Figure 22: Fish passage construction



Figure 23: Rebar laying at the settling basin spillway upstream wing wall



Figure 24: Concrete lining at the Seti Outlet tunnel



Figure 25: Cooling water pumps at Powerhouse



Figure 26: Main Inlet Valve (MIV) at bay 2



Figure 27: Construction of Public drinking water tank at Sirise

14 PROGRESS CHART

